

WEEKLY PROJECT UPDATE

PROJECT:North Mac High School - Addition & RenovationSUBSTANTIAL COMPLETION:9/13/2019ADDRESS:231 W. Fortune St., Virden, IL 62690CONSTRUCTION COMPLETE:9/20/2019

OWNER: North Mac CUSD #34 TOTAL LOST DAYS: 17

DATE: 6/14/2019

| DATE: | 6/14/2019 | | | | | |
|----------------------------|-----------|---|-------|---------|----------|-------|
| WEATHER | | | | | | |
| DAY | DATE | WORKED | TEMP. | PRECIP. | LOST DAY | NOTES |
| Monday | 6/10/2019 | Yes | 78/58 | No | No | |
| Tuesday | 6/11/2019 | Yes | 83/54 | No | No | |
| Wednesday | 6/12/2019 | Yes | 72/55 | Yes | No | |
| Thursday | 6/13/2019 | Yes | 72/50 | No | No | |
| Friday | 6/14/2019 | Yes | 75/52 | No | No | |
| Saturday | 6/15/2019 | | | | | |
| WORK IN PROGRESS THIS WEEK | | | | | | |
| Site | | Completed perimeter field drainage. | | | | |
| | | Continued grading at parking lot. | | | | |
| | | Began pouring concrete sidewalk north of new high school parking lot. | | | | |
| | | Completed lime stabilization of football field and track area. | | | | |
| A.I.I | 5 11 11 | Danca catting CANI black wells | | | | |
| Athletic Building | | Began setting CMU block walls. | | | | |
| | | Set door frames. | | | | |
| Press Boxes | | Poured concrete slabs. | | | | |
| Press boxes | | routed concrete sidus. | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| WORK PROJECTED NEXT WEEK | | | | | | |
| Si | ite | Begin west detention pond grading. | | | | |
| | | Complete storm sewer work to athletic building. | | | | |
| | | Continue storage chamber installation. | | | | |
| | | Begin forming concrete curb inside track. | | | | |
| | | | | | | |
| Athletic Building | | Continue setting CMU walls. | | | | |
| | | Continue plumbing and electrical wall rough-in. | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | ONCEDNO | DELAYO | |
| CONCERNS/DELAYS | | | | | | |
| | | | | | | |







