

			WEE	KLY PROJE	CT UPDAT	Е	
PROJECT:	North Mac High School - Athletic Facility					SUBSTANTIAL COMPLETION:	9/13/2019
ADDRESS:	231 W. Fortune St., Virden, IL 62690					CONSTRUCTION COMPLETE:	9/20/2019
OWNER:	North Mac C	th Mac CUSD #34				TOTAL LOST DAYS:	20.5
DATE:	7/12/2019						
				WEATH			
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES	
Monday	7/8/2019	Yes	87/65	No	No		
Fuesday	7/9/2019	Yes	89/70	No	No		
Wednesday	7/10/2019	Yes	95/74	No	No		
Thursday	7/11/2019	Yes	85/68	No	No		
Friday	7/12/2019	Yes	87/66	No	No		
Saturday	7/13/2019						
	(-	IN PROGRE	SS THIS W	EEK	
Site	/Field	Continued site grading.					
		Formed and poured sidewalk along elementary school.					
		Installed nailer board on inside track curb.					
	D 11 11	Poured high jump concrete pad.					
Athletic Building		Continued electrical and plumbing wall rough-ins.					
		Completed setting roof trusses and sheathing.					
Press Boxes		Completed CMU walls at home press box.					
		Began CMU walls at away press box.					
			WORK		D NEXT WE	EK	
Site/Field		Begin west detention pond grading.					
		Form and pour west road sidewalk.					
		Form and pour pole vault and long jump pads.					
Athletic	Building	Begin MEP overhead rough-in.					
		Complete roof underlayment.					
		Begin fascia and gutter installation.					
		Continue interior masonry walls.					
Press	Boxes	Complete CMU walls at away press box.					
		Begin floor/roof joists and sheathing at both press boxes.					
				CONCERNS/			_
						ailing proof roll compaction test	
						ng completed to determine if the	elime
stabilization	procedure wa	as uniform an	d at the prop	per depth a	cross the fie	eld and track areas.	





