

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

 Addition
 Remodel
 Media Center

 CONSTRUCTION COMPLETE:
 8/30/2019
 8/30/2019
 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690

OWNER: North Mac CUSD #34

SUBSTANTIAL COMPLETION: 8/16/2019 8/16/2018 11/18/2019

DATE: 10/4/2019 **TOTAL LOST DAYS:** 26.5

| WEATHER | | | | | | | | | |
|-----------|-----------|--------|-------|---------|----------|-------|--|--|--|
| DAY | DATE | WORKED | TEMP. | PRECIP. | LOST DAY | NOTES | | | |
| Monday | 9/30/2019 | Yes | 90/69 | No | No | | | | |
| Tuesday | 10/1/2019 | Yes | 90/70 | No | No | | | | |
| Wednesday | 10/2/2019 | Yes | 86/59 | No | No | | | | |
| Thursday | 10/3/2019 | Yes | 66/45 | No | No | | | | |
| Friday | 10/4/2019 | Yes | 64/48 | No | No | | | | |
| Saturday | 10/5/2019 | | | | | | | | |

| Saturday | 10/3/2019 | | | | | | | | | | |
|------------------------------|--|--|---|--|--|--|--|--|--|--|--|
| WORK IN PROGRESS THIS WEEK | | | | | | | | | | | |
| Site | | Poured light pole bases at the east side of north drive. | | | | | | | | | |
| | | | Began assembling light poles and pulling wire in the parking lot. | | | | | | | | |
| Buil | Building | | Completed data racks terminations. | | | | | | | | |
| | | Completed door holders. | | | | | | | | | |
| Media | Media Center | | Completed under slab electrical rough-in. | | | | | | | | |
| | | Backfilled and poured the floor slab. | | | | | | | | | |
| | | Completed framing structural stud walls. | | | | | | | | | |
| WORK PROJECTED NEXT WEEK | | | | | | | | | | | |
| Site Complete site lighting. | | | | | | | | | | | |
| Addi | Addition | | Complete all Senergy contract completion items. | | | | | | | | |
| Media | Media Center Begin setting structural steel. | | | | | | | | | | |
| CONCERNS/DELAYS | | | | | | | | | | | |
| | | | | | | | | | | | |

Media Center slab pour.



