

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center **CONSTRUCTION COMPLETE:** 8/30/2019 8/30/2019 11/22/2019 ADDRESS: 231 W. Fortune St., Virden, IL 62690 OWNER: **SUBSTANTIAL COMPLETION:** 8/16/2019 8/16/2018 11/18/2019 North Mac CUSD #34

OWNER.	North Mac C	03D #34			JODSTAIL	IAL COMI LLTION.	0/10/2013 0/10/2010	11/10/2013
DATE:	8/23/2019	TOTAL LOST DAYS: 26.5						
WEATHER								
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTES	
Monday	8/19/2019	Yes	92/68	No	No			
Tuesday	8/20/2019	Yes	82/67	Yes	No			
Wednesday	8/21/2019	Yes	85/71	Yes	No			
Thursday	8/22/2019	Yes	82/62	No	No		Overnight Rain	
Friday	8/23/2019	Yes	79/55	No	No			
Saturday	8/24/2019							
WORK IN PROGRESS THIS WEEK								
Si	ite	Completed Community Building demolition. Continuing debris haul off.						
		Completed site concrete - access road, sidewalks and curbs.						
Building		Continued dropping ceiling tile in classrooms and corridors.						
		Completed installing sprinkler heads.						
		Continued fire alarm and data cable wiring.						
		Continued LVT in corridors.						
		Completed gym floor refinishing and began game lines.						
		Completed storefront installation at south entry.						
		Installing downspouts at South elevation.						
		Continued installing toilet partitions and accessories.						
		Continued installing doors and hardware.						
		Continued final painting throughout building.						
			V	VORK PROJ	ECTED NEXT	WEEK		
Site		Begin site lighting.						
		Complete as	phalt paving.					
		Begin north lot grading.						
Building		Complete painting walls, doors and frames.						
		Complete dropping ceiling tile.						
		Complete M	EP trim out.					
		Complete all flooring.						
		Complete gym floor game lines and final coats.						
		Complete doors and hardware.						
		Roe inspection scheduled for 8/29.						
CONCERNS/DELAYS								

















