

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center **CONSTRUCTION COMPLETE:** 8/21/2019 8/21/2019 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690 OWNER: North Mac CUSD #34 **SUBSTANTIAL COMPLETION:** 8/8/2019 8/15/2018 11/18/2019

| DATE: | 10/26/2018 | TOTAL LOST DAYS: 1 | | | | |
|--|------------|--|-------|------------|------------|-----------|
| WEATHER | | | | | | |
| DAY | DATE | WORKED | TEMP. | PRECIP. | LOST DAY | NOTES |
| Monday | 10/22/2018 | Yes | 71/37 | No | No | |
| Tuesday | 10/23/2018 | Yes | 59/34 | No | No | |
| Wednesday | 10/24/2018 | Yes | 57/26 | No | No | |
| Thursday | 10/25/2018 | Yes | 60/41 | Yes | No | |
| Friday | 10/26/2018 | Yes | 48/44 | Yes | No | |
| Saturday | 10/27/2018 | | | | | |
| | | | W | ORK IN PR | OGRESS TH | IS WEEK |
| S | ite | Continued parking lot and building pad grading . | | | | |
| | | Lime stabilized and compacted building pad, parking lot and roadway. | | | | |
| | | Hauled out cinders from existing running track. | | | | |
| | | Backfilled north and south stairways. | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | 14 | IODIK BBOI | ECTED NEV | T.M.F.F.V |
| WORK PROJECTED NEXT WEEK Site Continue site and building pad grading. | | | | | | |
| Site | | Begin installing storm sewer. | | | | |
| Building | | Erect shoring at stage for west gym wall demolition. | | | | |
| Building | | Begin west gym wall demolition. | | | | |
| | | Begin block infill at gym windows. | | | | |
| | | Begin layout and excavation of footings and foundations. | | | | |
| | | Degin layout and excavation of foothigs and foundations. | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | CONCE | RNS/DELAY | YS |
| | | | | | , = ==/ (1 | |
| | | | | | | |
| | | | | | | |

Removing unforeseen buried concrete at west parking lot.



Grading building pad.





