HOLLAND BUILT ON INTEGRITY.									
ADDRESS: OWNER:		igh School - Ao ne St., Virden, USD #34	ddition & Re		PROJECT UPDATE Addition Remodel Media Center CONSTRUCTION COMPLETE: 8/21/2019 8/21/2019 11/22/2019 SUBSTANTIAL COMPLETION: 8/8/2019 8/15/2018 11/18/2019 TOTAL LOST DAYS: 6				
WEATHER									
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTE	S	
Monday	12/3/2018	Yes	36/31	No	No		-	-	
Tuesday	12/4/2018	Yes	31/27	Yes	No				
Wednesday	12/5/2018	Yes	37/24	Yes	No				
Thursday	12/6/2018	Yes	36/19	Yes	No				
Friday	12/7/2018	Yes	24/11	No	Yes	No plumbing roug	h-ins or mas	onry due to	extreme cold
Saturday	12/8/2018								
		1			OGRESS TH				
Building Completed south half of footings and foundations,									
		Completed insulation and backfill of foundations.							
		Continued pl	umbing unde	erslab roug	h-in.				
WORK PROJECTED NEXT WEEK									
Buil	lding	Continue plumbing underslab rough-ins.							
		Begin laying block at west gym wall.							
CONCERNS/DELAYS									
L									



