HOLLAND BUILT ON INTEGRITY									
WEEKLY PROJECT UPDATE									
PROJECT:	North Mac H	High School - Addition & Renovation Addition Remodel Media Ce							
ADDRESS:		ne St., Virden			TION COMPLETE:		8/21/2019		
OWNER:		Mac CUSD #34 SUBSTANTIAL COMPLETIC							11/18/2019
DATE:	3/15/2019								
WEATHER									
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTE	S	
Monday	3/11/2018	Yes	50/28	No	No				
Tuesday	3/12/2018	Yes	49/28	No	No				
Wednesday	3/13/2018	Yes	64/43	Yes	No				
Thursday	3/14/2018	Yes	66/41	No	No				
Friday	3/15/2018	Yes	44/36	No	No				
Saturday	3/16/2018								
WORK IN PROGRESS THIS WEEK									
Bui	lding	Continued roof metal stud framing.							
		Began installing storm drain piping inside building.							
		Continued setting forms for slab pours.							
		Installed vapor barrier and wire mesh for slab pours.							
WORK PROJECTED NEXT WEEK									
Building		Complete slab pours!! Pour electric room foundations.							
		Begin laying brick at west gym gable.							
		Begin laying brick at west gym gable. Begin bleacher and selective demo in Berry Gym.							
		Begin bleacher and selective demo in Berry Gym. Begin MEPFP demo in Berry Gym.							
		DESILI WILPTP	aemo in Bel	ry Gym.					
		<u> </u>							
		1							
		1							
		1							
CONCERNS/DELAYS									





