HOLLAND BUILT ON INTEGRITY.									
WEEKLY PROJECT UPDATE									
PROJECT:	North Mac Hi	igh School - A			Addition	Remodel	Media Center		
ADDRESS:		ne St., Virden			CTION COMPLETE:	8/21/2019	8/21/2019	11/22/2019	
OWNER:	North Mac Cl			TAL COMPLETION:			11/18/2019		
DATE:	4/12/2019			TOTAL LOST DAYS:	25.5				
WEATHER									
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTE	S	
Monday	4/8/2018	Yes	76/51	No	No				
Tuesday	4/9/2018	Yes	73/50	No	No				
Wednesday	4/10/2018	Yes	69/44	No	No				
Thursday	4/11/2018	Yes	76/49	Yes	No				
Friday	4/12/2018	Yes	55/39	No	No				
Saturday	4/13/2018								
WORK IN PROGRESS THIS WEEK									
Buil	lding	Continued laying CMU at corridor wall and electric room.							
		Continued exterior sheathing on south and west walls.							
		Continued electrical and plumbing overhead rough-in.							
		Continued insulation and EPDM roofing on building addition.							
		Began hanging HVAC ductwork in the gymnasium.							
WORK PROJECTED NEXT WEEK									
Building		Continue CMU corridor walls.							
		Continue electrical and plumbing overhead rough-in.							
		Complete exterior wall framing and sheathing.							
		Continue insulation and EPDM roofing on building addition. Continue hanging HVAC ductwork in the gymnasium.							
		Continue har	nging HVAC d	uctwork in	the gymna:	sium.			
CONCERNS/DELAYS									









