

WEEKLY PROJECT UPDATE

PROJECT:North Mac High School - Addition & RenovationSUBSTANTIAL COMPLETION:9/13/2019ADDRESS:231 W. Fortune St., Virden, IL 62690CONSTRUCTION COMPLETE:9/20/2019

OWNER: North Mac CUSD #34 TOTAL LOST DAYS: 7

DATE: 5/3/2019

Tuesday 4/30/2018 No 62/52 Yes Yes Lost day due to rain/wet condition Wednesday 5/1/2018 No 73/58 Yes Yes Lost day due to rain/wet condition Friday 5/2/2018 No 65/52 Yes Yes Lost day due to rain/wet condition Friday 5/3/2018 No 59/50 No Yes Lost day due to rain/wet condition Saturday 5/4/2018 WORK IN PROGRESS THIS WEEK Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS					WEATH	IER	
Tuesday 4/30/2018 No 62/52 Yes Yes Lost day due to rain/wet condition Wednesday 5/1/2018 No 73/58 Yes Yes Lost day due to rain/wet condition Friday 5/2/2018 No 65/52 Yes Yes Lost day due to rain/wet condition Friday 5/3/2018 No 59/50 No Yes Lost day due to rain/wet condition Saturday 5/4/2018 WORK IN PROGRESS THIS WEEK Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS	DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Tuesday 4/30/2018 No 62/52 Yes Yes Lost day due to rain/wet condition Wednesday 5/1/2018 No 73/58 Yes Yes Lost day due to rain/wet condition Friday 5/2/2018 No 65/52 Yes Yes Lost day due to rain/wet condition Friday 5/3/2018 No 59/50 No Yes Lost day due to rain/wet condition Saturday 5/4/2018 WORK IN PROGRESS THIS WEEK Site grading and building footings delayed due to rain/wet conditions. WORK IN PROGRESS THIS WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS	Monday						Lost day due to rain/wet conditions
Thursday 5/2/2018 No 65/52 Yes Yes Lost day due to rain/wet condition Friday 5/3/2018 No 59/50 No Yes Lost day due to rain/wet condition Saturday 5/4/2018 WORK IN PROGRESS THIS WEEK Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin excavation and pouring of footings. Building Begin excavation and pouring of footings.	Tuesday	4/30/2018	No	62/52	Yes	Yes	Lost day due to rain/wet conditions
Friday 5/3/2018 No 59/50 No Yes Lost day due to rain/wet condition Saturday 5/4/2018 WORK IN PROGRESS THIS WEEK Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings.	Wednesday		No	73/58	Yes	Yes	Lost day due to rain/wet conditions
Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings.	Thursday	5/2/2018	No	65/52	Yes	Yes	Lost day due to rain/wet conditions
WORK IN PROGRESS THIS WEEK Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings.	Friday		No	59/50	No	Yes	Lost day due to rain/wet conditions
Site grading and building footings delayed due to rain/wet conditions. WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings.	Saturday	5/4/2018					
WORK PROJECTED NEXT WEEK Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS			Site grading	and building	footings de	layed due to	o rain/wet conditions.
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Site Demolition of existing structures. Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Continue site grading. Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS						D NEXT WE	EK
Begin storm sewer work. Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS	Si	ite					
Begin electrical borings across football field. Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
Building Begin excavation and pouring of footings. CONCERNS/DELAYS							
CONCERNS/DELAYS							
	Building		Begin excavation and pouring of footings.				
							_
Lost week due to rain.					CONCERNS	/DELAYS	
	ost week du	ue to rain.					



