

WEEKLY PROJECT UPDATE

PROJECT:North Mac High School - Athletic FacilitySUBSTANTIAL COMPLETION:10/7/2019ADDRESS:231 W. Fortune St., Virden, IL 62690CONSTRUCTION COMPLETE:10/7/2019

OWNER: North Mac CUSD #34 TOTAL LOST DAYS: 31.5

OWNER:	NOTH WAL COSD #34				IUIAL LUSI DATS: 51.5	
DATE:	11/1/2019					
WEATHER						
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	10/28/2019	Yes	52/37	No	Yes	Site work lost day due to wet conditions.
Tuesday	10/29/2019	Yes	51/35	No	Yes	Site work lost day due to wet conditions.
Wednesday	10/30/2019	Yes	39/35	Yes	Yes	Site work lost day due to wet conditions.
Thursday	10/31/2019	Yes	34/26	Yes	Yes	Site work lost day due to wet conditions.
Friday	11/1/2019	Yes	50/30	No	Yes	Site work lost day due to wet conditions.
Saturday	11/2/2019					
WORK IN PROGRESS THIS WEEK						
Athletic Building		Worked on electrical and plumbing punchlist items.				
					4	
WORK PROJECTED NEXT WEEK						
Athletic Building		Continue on all punchlist items.				

CONCERNS/DELAYS