

			WEE	KLY PROJE	CT UPDAT	E	
PROJECT:	North Mac H	North Mac High School - Athletic Facility				SUBSTANTIAL COMPLETION:	9/13/2019
ADDRESS:	231 W. Fortu	1 W. Fortune St., Virden, IL 62690				CONSTRUCTION COMPLETE:	9/20/2019
OWNER:		lorth Mac CUSD #34				TOTAL LOST DAYS:	21.5
DATE:	8/9/2019						
	1			WEATH		-	
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES	
Monday	8/5/2019	Yes	89/63	No	No		
Tuesday	8/6/2019	Yes	87/68	Yes	No		
Wednesday		Yes	86/62	No	No		
Thursday	8/8/2019	Yes	89/65	No	No		
Friday	8/9/2019	Yes	82/64	No	No		
Saturday	8/10/2019						
	/				ESS THIS WI	EEK	
Site/Field		Continued sidewalk pours on outside of track.					
		Completed roadway concrete pour at elementary school.					
Athletic Building		Continued exterior block and brick veneer.					
		Continued mechanical and electrical rough-in.					
		Continued soffit and fascia installation.					
Press Boxes		Began vinyl window installation.					
		1			D NEXT WE	EK	
Site/Field		Continue sidewalk pours outside track.					
		Prep for next roadway pour.					
Athletic Building		Continue exterior veneer.					
		Continue me	chanical and	electrical r	ough-in.		
		Complete fas	scia and gutte	er installatio	on.		
		Complete shingle roof.					
Press Boxes		Install vinyl v	vindows at ho	ome press b	oox.		
					/DELAYS		
1. Compactio	on issues at fo	otball field ha				nitted a formal RFI into the desig	gn team



