



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b>	North Mac High School - Athletic Facility	<b>SUBSTANTIAL COMPLETION:</b>	10/7/2019
<b>ADDRESS:</b>	231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b>	10/7/2019
<b>OWNER:</b>	North Mac CUSD #34	<b>TOTAL LOST DAYS:</b>	25.5
<b>DATE:</b>	9/27/2019		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	9/23/2019	Yes	76/56	No	No	
Tuesday	9/24/2019	Yes	79/54	No	No	
Wednesday	9/25/2019	Yes	83/63	No	No	
Thursday	9/26/2019	Yes	74/56	No	No	
Friday	9/27/2019	Yes	83/66	No	No	
Saturday	9/28/2019					

**WORK IN PROGRESS THIS WEEK**

Site/Field	Began turf install.
	Continued fencing around track.
	Continued installing bleachers.
	Trim out at field lights.
Athletic Building	Primed drywall ceilings.
	Continued painting ceilings and walls.
	Continued MEP trim out.
	Continued soffit installation.
Press Boxes	Installed overhead door at home press box.

**WORK PROJECTED NEXT WEEK**

Site/Field	Begin install of additional brick columns.
	Continue installing bleachers.
	Continue fencing around track.
	Continue installing turf.
	Continue installing scoreboard.
	Continue backfilling curbs and sidewalk.
	Begin hydro seeding.
Athletic Building	Continue soffit, fascia, gutters, and downspouts installation.
	Complete FRP ceiling installation.
	Continue painting ceilings, walls, and doors.
	Continue MEP trim out.
Press Boxes	Install rooftop handrails.

**CONCERNS/DELAYS**


Track and field.



Start of turf installation.



Athletic building.



Soffit in breezeway.



Home locker room.



Visitors locker room.

