

## **WEEKLY PROJECT UPDATE**

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center **CONSTRUCTION COMPLETE:** 8/30/2019 8/30/2019 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690

ADDRESS.	Z31 W. FUITU	ile 3t., vii ueii	, IL 02030		CONSTRUC	TION CONFEETE.	8/30/2019 8/30/2019	
OWNER:	North Mac CUSD #34				SUBSTANT	IAL COMPLETION:	8/16/2019 8/16/2018	11/18/2019
DATE:	1/3/2020 <b>TOTAL LOST DAYS</b> : 32.5							
WEATHER								
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTES	
Monday	12/30/2019	Yes	38/32	No	No			
Tuesday	12/31/2019	Yes	35/30	No	No			
Wednesday	1/1/2020	No	50/27	No	No		Holiday	
Thursday	1/2/2020	Yes	51/38	No	No			
Friday	1/3/2020	Yes	42/30	No	No			
			W	ORK IN PRO	OGRESS THIS	WEEK		
Media	Center	Completed room 1166.						
		Completed media center access controls.						
		Completed metal coping and gutter.						
		Cleaned brick columns.						
		Labeled switches and receptacles.						
							,	,
			,				,	
	_							
WORK PROJECTED NEXT WEEK								
Media	Center	Begin Demobilization.						
				1				
				CONCE	RNS/DELAYS	S		

Casework in room 1166.



Room 1166.



Exterior Lighting.



