



WEEKLY PROJECT UPDATE

PROJECT:	North Mac High School - Addition & Renovation	Addition	Remodel	Media Center	
ADDRESS:	231 W. Fortune St., Virden, IL 62690	CONSTRUCTION COMPLETE:	8/30/2019	8/30/2019	11/22/2019
OWNER:	North Mac CUSD #34	SUBSTANTIAL COMPLETION:	8/16/2019	8/16/2018	11/18/2019
DATE:	10/25/2019	TOTAL LOST DAYS:	27.5		

WEATHER

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	10/21/2019	Yes	64/44	No	No	
Tuesday	10/22/2019	Yes	59/42	No	No	
Wednesday	10/23/2019	Yes	70/40	No	No	
Thursday	10/24/2019	Yes	58/42	No	No	
Friday	10/25/2019	Yes	54/33	No	No	
Saturday	10/26/2019					

WORK IN PROGRESS THIS WEEK

Site	Completed hydro seeding.
Building	Worked on ASI 36 added scope items.
Media Center	Completed decking.
	Continued exterior metal stud framing and began sheathing.

WORK PROJECTED NEXT WEEK

Site	Continue hydro seeding.
Addition	Continue Senergy added scope items.
Media Center	Complete exterior metal stud framing and sheathing.
	Complete roof blocking.
	Begin masonry columns.

CONCERNS/DELAYS

Metal stud framing and exterior sheathing.

