

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center

ADDRESS: 231 W. Fortune St., Virden, IL 62690 North Mac CUSD #34

OWNER:

CONSTRUCTION COMPLETE: 8/30/2019 8/30/2019 11/22/2019 **SUBSTANTIAL COMPLETION:** 8/16/2019 8/16/2018 11/18/2019

DATE: 11/15/2019 TOTAL LOST DAYS: 31.5

WEATHER							
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES	
Monday	11/11/2019	Yes	38/14	Yes	Yes	Lost day lost due to weather	
Tuesday	11/12/2019	Yes	18/6	No	Yes	Lost day due to temperatures	
Wednesday	11/13/2019	Yes	30/10	No	Yes	Lost day due to temperatures	
Thursday	11/14/2019	Yes	35/19	No	No		
Friday	11/15/2019	Yes	40/21	No	No		
Saturday	11/16/2019						

WORK IN PROGRESS THIS WEEK							
Media Center	Continued hanging drywall.						
	Continued brick installation.						
	Continued roofing.						
	WORK PROJECTED NEXT WEEK						
Media Center	Complete drywall installation.						
	Begin drywall taping.						
	Continue exterior brick installation.						
	Complete roofing.						
	Begin architectural sheet metal.						
	Begin sprinkler rough-in.						
CONCERNICADELANC							

CONCERNS/DELAYS

Installing brick veneer.





Hanging drywall.



