



**WEEKLY PROJECT UPDATE**

<b>PROJECT:</b>	North Mac High School - Addition & Renovation	<b>Addition</b>	<b>Remodel</b>	<b>Media Center</b>	
<b>ADDRESS:</b>	231 W. Fortune St., Virden, IL 62690	<b>CONSTRUCTION COMPLETE:</b>	8/30/2019	8/30/2019	11/22/2019
<b>OWNER:</b>	North Mac CUSD #34	<b>SUBSTANTIAL COMPLETION:</b>	8/16/2019	8/16/2018	11/18/2019
<b>DATE:</b>	11/22/2019	<b>TOTAL LOST DAYS:</b>	31.5		

**WEATHER**

DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	11/18/2019	Yes	42/37	No	No	
Tuesday	11/19/2019	Yes	46/29	No	No	
Wednesday	11/20/2019	Yes	52/27	No	No	
Thursday	11/21/2019	Yes	60/40	No	No	
Friday	11/22/2019	Yes	36/32	No	No	
Saturday	11/23/2019					

**WORK IN PROGRESS THIS WEEK**

Media Center	Completed hanging drywall.
	Continued brick installation.
	Completed MEP rough-in.
	Began taping drywall.
	Began installing sprinkler systems.

**WORK PROJECTED NEXT WEEK**

Media Center	Complete drywall taping.
	Complete brick installation.
	Begin storefront installation.
	Begin install ceiling grids.
	Begin painting.

**CONCERNS/DELAYS**


Exterior brick at media center.



Interior drywall at the media center.

