

WEEKLY PROJECT UPDATE									
PROJECT:	North Mac High School - Addition & Renovation						Addition	Remodel	Media Center
ADDRESS:	231 W. Fortune St., Virden, IL 62690			CONSTRUC	TION COMPLETE:	8/30/2019	8/30/2019	11/22/2019	
OWNER:	North Mac CUSD #34			SUBSTANT	IAL COMPLETION:	8/16/2019	8/16/2018	11/18/2019	
DATE:	9/13/2019				TOTAL LOST DAYS: 26.5				
WEATHER									
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	LOST DAY NOTES			
Monday	9/9/2019	Yes	87/63	No	No				
Tuesday	9/10/2019	Yes	90/73	No	No				
Wednesday	9/11/2019	Yes	89/73	No	No				
Thursday	9/12/2019	Yes	89/73	No	No				
Friday	9/13/2019	Yes	92/74	No	No				
Saturday	9/14/2019								
WORK IN PROGRESS THIS WEEK									
Site		Began backfill at media center and baseball fields.							
		Set flag poles.							
Building		Installing the video surveillance system.							
		Installled interior lights at entry commons 1101.							
		Continuing on the access control systems.							
		Senergy working on the stage and maintenance 1181.							
		Senergy working on main corridor and emergency lights.							
		Completed downspouts at bus barn.							
WORK PROJECTED NEXT WEEK									
Site		Begin site lighting.							
		Continue north lot grading.							
		Continue backfill at media center.							
Building		Complete security cameras.							
Continue on all Senergy completion items.									
CONCERNS/DELAYS									
								́	











