

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center **CONSTRUCTION COMPLETE:** 8/21/2019 8/21/2019 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690 OWNER: North Mac CUSD #34 **SUBSTANTIAL COMPLETION:** 8/8/2019 8/15/2018 11/18/2019

DATE: 1/25/2019 **TOTAL LOST DAYS:** 17

WEATHER						
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	1/21/2018	No	21/4	No	Yes	Snow/Cold Weather Conditions
Tuesday	1/22/2018	No	37/21	Yes	Yes	Snow/Cold Weather Conditions
Wednesday	1/23/2018	No	41/18	Yes	Yes	Snow/Cold Weather Conditions
Thursday	1/24/2018	No	26/9	No	Yes	Cold Weather Conditions
Friday	1/25/2018	No	21/3	No	Yes	Cold Weather Conditions
Saturday	1/26/2018					
WORK IN PROGRESS THIS WEEK						
No work completed this week due to weather conditions.						onditions.
WORK PROJECTED NEXT WEEK						
Scheduled to start steel erection Thursday 1/31. Beginning of week to have close to -30 degree wind						Beginning of week to have close to -30 degree wind
		chill factor.				
I						

CONCERNS/DELAYS

Due to the weather conditions and cold temperatures, the concrete slab pours have been delayed. Steel erection is also being delayed due to the cold temperatures.