

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center CONSTRUCTION COMPLETE: 8/21/2019 8/21/2019 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690

ADDRESS:	231 W. Fortune St., Virden, IL 62690						8/21/2019 8/21/2019	
OWNER:		North Mac CUSD #34				TAL COMPLETION:		11/18/2019
DATE:	2/15/2019					TOTAL LOST DAYS:	23	
WEATHER								
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES		
Monday	2/11/2018	No	35/31	Yes	Yes	Steel crew rained out		
Tuesday	2/12/2018	Yes	35/23	Yes	No			
Wednesday	2/13/2018	Yes	38/19	No	No			
Thursday	2/14/2018	Yes	54/28	No	No			
Friday	2/15/2018	Yes	27/16	No	Yes - 1/2	Steel crew le	eft early due to wind chi	ll factor
Saturday	2/16/2018							
			W	ORK IN PR	OGRESS TH	IS WEEK		
Bui	lding	Completed setting steel columns, beams and joists.						
_		Continued bolting and detailing steel.						
			V	VODK DDOI	ECTED NEV	T WEEK		
Rui	lding	WORK PROJECTED NEXT WEEK Complete steel detailing.						
Bui	iuiig	Begin steel decking.						
		begin steer u	ecking.					
				CONCE	RNS/DELA	YS		
1								







