

## **WEEKLY PROJECT UPDATE**

**PROJECT:** North Mac High School - Addition & Renovation

Addition Remodel Media Center

ADDRESS: 231 W. Fortune St., Virden, IL 62690

OWNER: North Mac CUSD #34

**CONSTRUCTION COMPLETE:** 8/21/2019 8/21/2019 11/22/2019 **SUBSTANTIAL COMPLETION:** 8/8/2019 8/15/2018 11/18/2019

DATE:	2/22/2019	TOTAL LOST DAYS: 24				
WEATHER						
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES
Monday	2/18/2018	Yes	29/26	No	No	
Tuesday	2/19/2018	Yes	32/23	No	No	
Wednesday	2/20/2018	No	39/30	Yes	Yes	Steel crew rained out
Thursday	2/21/2018	Yes	37/30	No	No	
Friday	2/22/2018	Yes	39/29	No	No	
Saturday	2/23/2018					
WORK IN PROGRESS THIS WEEK						
Buil	lding	Continued steel detailing - welding bridging, base plates and bracing.				
		Began installing metal decking.				
		Completed demolition of wall at old entrance.				
WORK PROJECTED NEXT WEEK						
Building		Complete metal decking.				
		Begin metal stud roof framing.				
		Excavate, form and pour electric room footings/foundations.				
		Rock and prep floor slabs.				
CONCERNS/DELAYS						







