

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center

PROJECT:	NOTHI WIAC II	ign School - A	udition & Re	novation			Addition Rem		
ADDRESS:	231 W. Fortu	ne St., Virden	, IL 62690		CONSTRUC	CTION COMPLETE:	8/21/2019 8/21/	/2019	11/22/2019
OWNER:	North Mac C	USD #34			SUBSTANT	IAL COMPLETION:	8/8/2019 8/15,	/2018	11/18/2019
DATE:	2/8/2019				TOTAL LOST DAYS: 21.5				
				W	EATHER				
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTES		
Monday	2/4/2018	Yes	58/28	No	No				
Гuesday	2/5/2018	Yes	36/25	Yes	No				
Wednesday	2/6/2018	Yes	35/32	Yes	No				
Thursday	2/7/2018	No	40/15	Yes	Yes	St	teel crew rained o	ut	
Friday	2/8/2018	Yes	18/10	No	Yes - 1/2	Steel crew left early due to negative wind chill factor			
Saturday	2/9/2018		·				· ·		
			W	ORK IN PR	OGRESS THI	S WEEK			
Bui	lding	Continued se							
	8								
					ECTED NEX				
Bui	lding	Complete setting steel columns, beams and joists.							
		Complete steel detailing.							
		<u> </u>		CONCE	RNS/DELAY	10			
				CONCL	.NN3/DELA	13			
				CONCL	.NIVS/DELA	73			







