

## **WEEKLY PROJECT UPDATE**

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel **Media Center CONSTRUCTION COMPLETE:** 8/21/2019 8/21/2019 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690 OWNER: North Mac CUSD #34 **SUBSTANTIAL COMPLETION:** 8/8/2019 8/15/2018 11/18/2019

WEATHER

DATE: 3/1/2019 **TOTAL LOST DAYS:** 24

WEATHER							
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES	
Monday	2/25/2018	Yes	33/16	No	No		
Tuesday	2/26/2018	Yes	41/25	No	No		
Wednesday	2/27/2018	Yes	34/21	No	No		
Thursday	2/28/2018	Yes	29/18	No	No		
Friday	3/1/2018	Yes	41/23	No	No		
Saturday	3/2/2018						
WORK IN PROGRESS THIS WEEK							
Building		Continued installing metal decking.					
		Excavated and poured electric room footings.					
		Completed installing rock base for building slab.					
WORK PROJECTED NEXT WEEK							
Bui	lding	Complete metal decking and steel work.					
		Begin metal stud roof framing.					
		Pour electric room foundations.					

## CONCERNS/DELAYS

Workers have already called off for Monday due to the forecasted cold temperatures. Ken Hempen will be in contact with Mike Riffey on amount of snow the area receives on Sunday.







