

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

OWNER:

Addition Remodel Media Center ADDRESS: 231 W. Fortune St., Virden, IL 62690 **CONSTRUCTION COMPLETE:** 8/21/2019 8/21/2019 11/22/2019 North Mac CUSD #34 **SUBSTANTIAL COMPLETION:** 8/8/2019 8/15/2018 11/18/2019

DATE:	4/5/2019					TOTAL LOST DAYS: 25.5	
WEATHER							
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES	
Monday	4/1/2018	Yes	50/27	No	No		
Tuesday	4/2/2018	Yes	61/35	No	No		
Wednesday	4/3/2018	Yes	59/28	No	No		
Thursday	4/4/2018	Yes	54/47	Yes	No		
Friday	4/5/2018	Yes	54/48	Yes	No		
Saturday	4/6/2018						
WORK IN PROGRESS THIS WEEK							
Site		Completed storm sewer line from building to northeast detention area.					
Building		Completed gym roof demo and new underlayment on north side.					
		Continued exterior wall metal stud framing.					
		Continued CMU infill at gym walls. Began CMU corridor walls.					
		Continued electrical and plumbing overhead rough-ins.					
		Began roof installation on building addition.					
WORK PROJECTED NEXT WEEK							
Building		Complete CMU walls at electric room.					
		Continue CMU corridor walls.					
		Continue electrical and plumbing rough-in.					
		Continue exterior wall framing and sheathing.					
		Continue roof installation on addition.					
CONCERNS/DELAYS							







