

## **WEEKLY PROJECT UPDATE**

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center **CONSTRUCTION COMPLETE:** 8/30/2019 8/30/2019 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690

OWNER:	North Mac CUSD #34				SUBSTANT	IAL COMPLETION:	8/16/2019	8/16/2018	11/18/2019	
DATE:	12/20/2019	2/20/2019				TOTAL LOST DAYS: 32.5				
WEATHER										
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES				
Monday	12/16/2019	No	29/24	Yes	Yes	Due to snow.				
Tuesday	12/17/2019	Yes	27/12	No	No					
Wednesday	12/18/2019	Yes	22/11	No	No					
Thursday	12/19/2019	Yes	38/18	No	No					
Friday	12/20/2019	Yes	39/23	No	No					
WORK IN PROGRESS THIS WEEK										
Media	Center	Completed fire alarm certification.								
		Completed final trim out.								
		Completed carpet and base install.								
		Began metal coping and gutter.								
		Final cleaning.								
WORK PROJECTED NEXT WEEK										
Media	Center	Complete metal coping and gutter.								
		Complete exterior lighting.								
				,						
CONCERNS/DELAYS										







