

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

Addition Remodel Media Center ADDRESS: 231 W. Fortune St., Virden, IL 62690 **CONSTRUCTION COMPLETE**: 8/21/2019 8/21/2019 11/22/2019

ADDRESS:		ne St., Virden,	, IL 62690			TION COMPLETE:			
OWNER:	North Mac Cl	JSD #34				IAL COMPLETION:		8/15/2018	11/18/2019
DATE:	2/1/2019					TOTAL LOST DAYS:	20		
				W	/EATHER				
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY	NOTES			
Monday	1/28/2018	No	34/19	No	Yes	Cold Weather Conditions			
Tuesday	1/29/2018	No	19/3	No	Yes	Cold Weather Conditions			
Wednesday	1/30/2018	No	2/-12	No	Yes	Cold Weather Conditions			
Thursday	1/31/2018	Yes	19/-4	No	No				
Friday	2/1/2018	Yes	34/19	No	No				
Saturday	2/2/2018								
			W	ORK IN PR	OGRESS THI	S WEEK			
Bui	ilding	Structural ste	el delivered	on Thursda	ay 1/31.				
	_								
			١٨	VORK PROI	ECTED NEXT	T W/FFK			
Bui	ilding	Continue set			LCIED NEX	VVLLN			
		continue set	ing structure	ui 30001.					
				CONCE	RNS/DELAY	/c			







