

WEEKLY PROJECT UPDATE

PROJECT: North Mac High School - Addition & Renovation

 Addition
 Remodel
 Media Center

 CONSTRUCTION COMPLETE:
 8/21/2019
 8/21/2019
 11/22/2019

ADDRESS: 231 W. Fortune St., Virden, IL 62690
OWNER: North Mac CUSD #34

SUBSTANTIAL COMPLETION: 8/8/2019 8/15/2018 11/18/2019

OWNER:	North Mac C	USD #34				IAL COMPLETION:	8/8/2019 8	3/15/2018	11/18/201
DATE:	10/19/2018					TOTAL LOST DAYS:	1		
				W	/EATHER				
DAY	DATE	WORKED	TEMP.	PRECIP.	LOST DAY		NOTES		
Monday	10/15/2018	Yes	49/33	Yes	No				
Tuesday	10/16/2018	Yes	58/27	No	No				
Wednesday	10/17/2018	Yes	58/36	No	Yes				
Γhursday	10/18/2018	Yes	59/30	No	No				
riday	10/19/2018	Yes	56/38	Yes	No				
Saturday	10/20/2018								
			W	ORK IN PR	OGRESS TH	IS WEEK			
S	ite	Continued gr	rading parkin	g lot, roadv	vay and buil	lding pad.			
Building		Demolished exterior canopies around gym.							
		Completed b	uilding temp	orary wall	at stage.				
			٧	VORK PROJ	ECTED NEX	T WEEK			
S	ite	Continue site	e and buildin	g pad gradi	ng.				
Building		Begin installi							
				CONCE	RNS/DELAY	rs			

Grading west parking lot.



Building pad.





Waterproofing door infills.

